

May 27, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #57

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended May 22, 2009.

Sacred Heart Parish School:

Last week in review:

Building M interior footing pour and stage footing excavation took place. Also, Building C underslab conduit was installed.

Preview of next two weeks:

Site underground work will resume and will continue for the next few weeks.

Under-slab plumbing will be installed in the kitchen area of SHPS's Multipurpose Building. Also to be completed are site underground construction activities including sewer lines and storm drain lines. Finally, preparation will take place for Building M stage area footings and for Building C's slab.

Mercy General Hospital:

Last week in review:


Structural steel began to be erected in the Lower Level; the steel was bolted and welded. In addition, forming of walls and reinforcing steel under the structural steel took place.

Preview of next two weeks:

Decking and welding in the Lower Level will take place. Forming of walls and reinforcing steel under the structural steel will continue. Completion of the wall forms under the structural steel also will take place.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager