

June 3, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #58

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended May 29, 2009.

Sacred Heart Parish School:

Last week in review:

Site underground work resumed and will continue for the next few weeks.

Preview of next two weeks:

Under-slab plumbing will be installed in the kitchen area of SHPS's Multipurpose Building. Also to be completed are site underground construction activities including sewer lines and storm drain lines. Finally, preparation will take place for Building M stage area footings and for Building C's slab.

Also during the next few weeks, under-slab plumbing for the bathroom area of the Multipurpose Building will be installed. Also, form pilasters will be constructed for the stage area. At the Building C section there will be electrical/storm drain and slab preparation.

Mercy General Hospital:

Last week in review:

Decking and welding in the Lower Level took place. Forming of walls and reinforcement under the structural steel continued. Completion of the wall forms under the structural steel also took place.

Preview of next two weeks:

A partial partition for the ED will be constructed; tunnel work will also include welding of structural steel, placement of metal decking, forming and reinforcing structural concrete, layout and support of overhead supports, concrete placement and fireproofing of steel.

Tunnel construction will continue with rebar welded to structural columns, forming and reinforcing structural concrete walls, layout and installation of overhead supports, completion of decking.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and Construction Mitigation Manager