



July 1, 2009

Mr. Ron Yasui
City of Sacramento Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #62

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 26, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

The site was prepared for the buildings' steel framework construction. Site water and electrical components continued to be constructed, and final footings were poured for the Multipurpose Building.

Preview of next two weeks:

This week steel erection will begin and the site's electrical will continue to be installed. The Library footings on the north side of Building C will be poured.

Next week steel erection will continue on the site. Stage walls at the Multipurpose Building will be formed, and under-slab electrical will be installed at Building M.

Mercy General Hospital:

Last week in review:

Structural construction activities in the tunnel include concrete placement, rebar and concrete at the elevated deck, iron fireproofing, waterproofing of exterior walls, sub-grade drainage installation and backfilling. Interior work includes installation of overhead mechanical and electrical and in-wall rough-in of electrical and mechanical.

Preview of next two weeks:

Structural phase of the tunnel project from Mercy Medical Plaza to the Lower Level of the hospital continued under construction with the inclusion of steel and concrete work. This tunnel is scheduled to be completed by late August.

Coordination of backfilling the large hole in the ground near the Emergency Department is in progress. The construction of the tunnel interior overhead fire suppression, metal stud framing and ductwork will begin.

We will be installing traffic safety devices at the Ferry residence located at 41st and J Streets. We also will be seeking City approval for painting traffic lanes on J Street for traffic calming between 40th and 42nd Streets per Condition R38.

Please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services, and Construction Mitigation Manager