



August 12, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

**RE: Mercy General Hospital Construction Progress Report #68**

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 7, 2009.

**Sacred Heart Parish School (SHPS):**

Last week in review:

Structural steel and metal deck work was ongoing at Classroom and Multipurpose buildings. Parking lot prepped, and paving commenced on August 6, 2009.

Preview of next two weeks:

Structural steel and metal deck scheduled to be complete the week of August 10. Slab deck on pours at Classroom building and slab on grade at Multipurpose Building upcoming in the next few weeks.

**Mercy General Hospital:**

Last week in review:

Preparation for the Ambulance Canopy continued, including fire suppression piping.

Preview of next two weeks:

Fire suppression piping installation for the Ambulance Canopy will continue. Also, Canopy while footings will be cured delivery and erection of structural steel columns for the Canopy will take place within the next week, with installation of the balance of footing reinforcement happening after that.

Please mark your calendar for the upcoming Neighborhood Action Committee (NAC) meeting to be held August 18 at 5:30 p.m. in the Sacred Heart Parish School Cafeteria.

Meanwhile, please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager