



August 19, 2009

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

RE: Mercy General Hospital Construction Progress Report #69

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended August 12, 2009.

Sacred Heart Parish School (SHPS):

Last week in review:

Structural steel and metal deck was completed the week of August 10. Slab pours on deck at Classroom building and slab on grade at Multipurpose Building began.

Preview of next two weeks:

Roof slab at Building C, Library are of Building C and Gym slab at the Multipurpose Building are being poured. Rough in for fire sprinklers and HVAC ductwork will begin.

Rough in at the Classroom will continue, and Cafeteria slab and Multipurpose Building roof slabs will be poured the week of August 24. Finally, remaining Chlordane remediation will take place beginning the week of August 17 and will continue for the next few weeks.

Mercy General Hospital:

Last week in review:

Ambulance Canopy fire suppression piping installation continued. Also, Canopy footings were cured, and delivery and erection of structural steel columns for the Canopy took place.

Preview of next two weeks:

The Increment 1 part of the Tunnel project between the Mercy Medical Plaza office building and the Hospital is in the last few weeks of construction, with a few finish disciplines left to complete their work. The completion list and final inspections will take place during this time frame as well.

By the end of this week (week of August 17) concrete in the main footings of the Ambulance Canopy structure will be placed. Finally, the scheduled off-site work for the realignment on J-Street between 40th & 42nd Streets will likely commence the week of Monday, September 14, 2009.

The Quarterly NAC meeting will be held Tuesday, August 18 at 5:30 p.m. in the SHPS Cafeteria—notifications have been sent out to interested parties. Meanwhile, please feel free to contact me with any questions or concerns at 916.453.4491.

Respectfully submitted,

Jeremy Schrimsher
Vice President of Ancillary Services, and Construction Mitigation Manager