

March 31, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #3. For the week ended March 28, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended March 28, 2008.

Last week, abatement work continued on the residential units located on the new Sacred Heart Parish School site along with some general clean-up from the two house moves on March 13th and 14th. Final preparations were made for the anticipated demolition of the abandoned Mercy Care building. A meeting time was finalized with Councilmember Cohn's office and representatives from ESPTF – meeting will take place Thursday April 3rd at 7:30 a.m. I have requested questions to be submitted in advance so that specific concerns can be addressed.

Looking ahead, we anticipate that the demolition of the Mercy Care building will commence on Monday April 7th and will take five working days. The demolition of this structure should finish by close of business Friday April 11th. Notices will be sent out by midweek prior to the demolition. Abatement work will continue on the remaining residences along H Street with demolition of the remaining structures beginning as early as the week of April 14th. It is anticipated that this demolition activity will take ten working days and should be complete by close of business Friday April 28th.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager