

June 12, 2008

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #12. For the week ended June 6, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended June 6, 2008.

Last week, site work continued on the new school site to complete a sewer line and to over-excavate, compact, and grade the site as part of the building pad preparation for the two school buildings. The irrigation system for the Bunya Bunya tree is now functioning, and the tree is being watered on a regular weekly basis. The arborist observed some excavation work performed near the sycamore tree. The off-hauling of dirt from the site continued, and is expected to be complete in the next week. The site continues to be watered to minimize dust. Work commenced on the MGH campus to on the onsite utilities, particularly in the South Wing parking lot, a part of the Emergency Room parking lot, and at the corner of Spine and I Streets on the hospital campus. All preparations are made, but the work on 39<sup>th</sup> Street has not begun as we are awaiting permits from the City of Sacramento which are expected very soon. The 39<sup>th</sup> Street work will commence immediately upon getting the permits. The largest part of this phase of construction is the installation of a new water main on 39<sup>th</sup> Street from H to J Streets with tie-ins to be made on both H and J Streets. The work will be done in 90 days, and work on J or H Streets will be done in 5 days for each street. Work will begin on H Street and will proceed south down 39<sup>th</sup> Street to J. It is not anticipated that 39<sup>th</sup> Street will close, but there will be redirection of traffic on 39<sup>th</sup> Street between H and J Streets throughout the summer. Signage and flagmen will be onsite throughout this phase of construction.

Looking ahead, work will begin to install the fencing along the west side of the new school campus that backs up to several residences. Meetings and conversations have been held with all the adjacent neighbors to ensure that the existing fences will interface with the wall appropriately. We have submitted to the City of Sacramento a variance request to increase the size of the wall to 8 feet along several of the adjacent properties at the request of those particular neighbors. The wall will be six feet in some places and 8 feet in others. Onsite utilities work on the MGH campus will continue through the next three months to be completed before Sacred Heart Parish School is back in session in late August. This work is necessary to install underground utilities that will support the Heart Center and the campus. It is expected that there will be some re-routing of traffic on the hospital campus, particularly Spine Street and I Street during this phase. On June 28<sup>th</sup>, Mercy will host its second annual "Spare the Air Transportation Fair" on the Sacred Heart School parking lot from 10 a.m. to 1 p.m. More details will follow.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager