

November 19, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #30. For the week ended November 14, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended November 14, 2008.

Sacred Heart Parish School:

Last week in review:

Work stoppage continues on the site. On Thursday November 13th a public meeting was held at SHPS gym to review the alternatives for removing the lead on the site around the Bunya Bunya tree. The proposals for chlordane removal are being finalized so that excavation can begin soon. No date has been determined for the chlordane removal. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process.

Preview of next two weeks:

A hearing with the City's Urban Forest Services is scheduled for Monday November 17th to review the application for removal of the Bunya Bunya tree.

Mercy General Hospital:

Last week in review:

The 'J' Street sidewalk has been re-opened to the public. Construction fencing installed along ED walkway from parking garage. The remaining pile drilling equipment has been removed.

Preview of next two weeks:

A NAC meeting is scheduled for Tuesday November 18th at 5:30 at the SHPS gym to review the landscaping for the plaza areas that were discussed at the community open house in October. The removal of the test pile caps at the emergency parking lot will begin. Preparations are being made for removal of a stair tower to begin in early December. South parking lot sealing and striping will be completed soon pending weather and temperature.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager