

November 25, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #31. For the week ended November 21, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended November 21, 2008.

Sacred Heart Parish School:

Last week in review:

Work stoppage continues on the site. The proposals for chlordane removal are being finalized so that excavation can begin soon. No date has been determined for the chlordane removal. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process. The City's Department of Urban Forestry hearing was held on Monday November 17th.

Preview of next two weeks:

We anticipate the chlordane removal will commence in December.

Mercy General Hospital:

Last week in review:

The quarterly NAC meeting was held on November 18th with much discussion about the landscaping for the plaza areas. The removal of the test pile caps at the emergency parking lot began.

Preview of next two weeks:

The South parking lot will be fenced in for construction parking. Installation of the ambulance drive canopy will take place along the North side of the building. Preparations are being made for the removal of a stair tower in early December. No work will be done on Thanksgiving day nor on Friday following.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager