

December 9, 2008

Mr. Ron Yasui
City of Sacramento
Development Services Department
300 Richards Boulevard, Third Floor
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #33. For the week ended December 5, 2008.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended December 5, 2008.

Sacred Heart Parish School:

Last week in review:

The proposals for chlordane removal are being finalized so that excavation can begin soon. No date has been determined. A licensed contractor skilled in this type of remediation will perform the work, and dust control measures will be taken with an air quality monitoring plan in effect for the removal process.

Preview of next two weeks:

We anticipate the chlordane removal will commence within the next two weeks. We continue to evaluate how to remove the lead on the property and its impact.

Mercy General Hospital:

Last week in review:

Installation of the ambulance drive canopy is taking place along the North side of the building with expected completion this week. Preparations are continuing to be made for the removal of a stair tower this month.

Preview of next two weeks:

Work on construction barriers and remedial demolition work in the parking lot is to begin 12-15-08. The one impacted stair tower will be permanently closed at that time. The West entrance to the ED will also be closed at that time with a new entrance from the North of the ED opening..

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher
Vice President of Ancillary Services, and
Construction Mitigation Manager