

January 27, 2009

Mr. Ron Yasui  
City of Sacramento  
Development Services Department  
300 Richards Boulevard, Third Floor  
Sacramento, CA 95811

Re: Mercy General Hospital Construction Progress Report #40. For the week ended January 23, 2009.

Dear Mr. Yasui:

Please accept this Mercy General Hospital Construction Progress Report for the week ended January 23, 2009.

**Sacred Heart Parish School:**

Last week in review:

Winterization of the site was essentially completed. Two footings have been poured.

Preview of next two weeks:

Chlordane removal will begin the week of January 26<sup>th</sup> focusing on the areas with the most contaminated soil per RCRA requirements. Removal activities will be monitored by the appropriate soils and environmental consultants, and appropriate dust control measures will be put into place. Excavation, testing, and further excavation activities will continue for about the next three weeks.

**Mercy General Hospital:**

Last week in review:

Demolition and excavation of parking lot outside the Emergency Department continues as does the South Entrance.

Preview of next two weeks:

Preparations are being made for the Auger Cast In Place (ACIP) rig to return on site in the next week. There will be some excavation activities in the existing physician parking lot to the east of the South Wing to make a storm drain tie-in and remediate a failing manhole drain pump. As such, for about one week, the South Parking lot will temporarily re-open for physician traffic only during the week of February 2<sup>nd</sup>. Additional parking attendants will be in place to ensure that only physicians will use the South parking lot. The actual opening of the South parking lot for the public will occur in late February.

Please feel free to contact me with any questions or concerns (453-4491).

Respectfully Submitted,



Jeremy Schrimsher  
Vice President of Ancillary Services, and  
Construction Mitigation Manager